



	A	B	C	D	E	F	G	H	I
		SUMMARY: BY QUARTER	COUNT		VALUE		DISCIPLINE	FIRST QUARTER VALUE	FIRST QUARTER COUNT
1		TOTAL PROJECTS TO ADVERTISE JULY, AUGUST, AND SEPTEMBER, 2022 (FIRST QUARTER)	43		\$93,037,639.10		Water	\$3,518,639.10	2
2		TOTAL PROJECTS TO ADVERTISE OCTOBER, NOVEMBER, AND DECEMBER, 2022 (SECOND QUARTER)	19		\$39,304,248.70		Wastewater	\$37,408,000.00	15
3		TOTAL PROJECTS TO ADVERTISE JANUARY, FEBRUARY, AND MARCH, 2023 (THIRD QUARTER)	15		\$43,086,900.00		Special Projects	\$2,580,000.00	6
4		TOTAL PROJECTS TO ADVERTISE APRIL, MAY, AND JUNE, 2023 (FOURTH QUARTER)	1		\$5,801,000.00		Transportation	\$46,631,000.00	16
5		TOTAL PROJECTS IN FY22-23	78		\$181,229,787.80		Stormwater	\$2,900,000.00	4
6							Total	\$93,037,639.10	43
7									
8									

PROMISED PROJECTS

CITY OF TULSA - QUARTERLY PROJECT ADVERTISING REPORT
PROJECTS TO BE ADVERTISED JULY 2022 THRU JUNE 2023



	A	B	C	D	E	F	G	H	I
	Project Number	Project Name	CD No.	Engineer	Budgeted Amount	Planned Adv Date	Revised Adv Date	Actual Adv Date	Comments
9									
10		WATER		Cheryl Wilson					
11	153120-C2-TO5A	Bird Creek Erosion	N/A	GUY Engineering Services	\$1,419,219.00	July-22			
12	TMUA-W 08-29 C1	2" Waterline Replacement Citywide	1	CGA Engineers, Inc.	\$2,099,420.10	August-22			
13	TMUA-W 10-44 C1	2" Waterline Replacement Citywide	4	CGA Engineers, Inc.	\$2,400,748.70	November-22			
14	TMUA-W 13-43	2" Waterline Replacement Citywide	2	Tulsa Engineering & Planning Associates, Inc.	\$2,103,400.00	January-23			
15	TMUA-W 19-01	Eucha Dam Anchoring	All	Freese and Nichols, Inc.	\$17,000,000.00	January-23			
16									
17		TOTAL PROJECTS TO ADVERTISE JULY, AUGUST, AND SEPTEMBER, 2022 (FIRST QUARTER)	2		\$3,518,639.10				
18		TOTAL PROJECTS TO ADVERTISE OCTOBER, NOVEMBER, AND DECEMBER, 2022 (SECOND QUARTER)	1		\$2,400,748.70				
19		TOTAL PROJECTS TO ADVERTISE JANUARY, FEBRUARY, AND MARCH, 2023 (THIRD QUARTER)	2		\$19,103,400.00				
20		TOTAL PROJECTS TO ADVERTISE APRIL, MAY, AND JUNE, 2023 (FOURTH QUARTER)	0		\$0.00				
21		TOTAL UPCOMING PROJECTS IN NEXT 12 MONTHS	5		\$25,022,787.80				

PROMISED PROJECTS

CITY OF TULSA - QUARTERLY PROJECT ADVERTISING REPORT
PROJECTS TO BE ADVERTISED JULY 2022 THRU JUNE 2023



	A	B	C	D	E	F	G	H	I
	Project Number	Project Name	CD No.	Engineer	Budgeted Amount	Planned Adv Date	Revised Adv Date	Actual Adv Date	Comments
22		WASTEWATER		Aaron Johnson					
23		WASTEWATER		Aaron Johnson					
24	ES 2013-11, C5	Upper Coal Contract 5	3	Tetra Tech, Inc.	\$5,300,000.00	July-22			
25	ES 2014-13	Northgate LS Relief	1	In-House	\$2,100,000.00	July-22			
26	ES 2015-20	Concrete Pipe Rehab, Contract 12	Var	RJN Group, Inc.	\$2,000,000.00	July-22			
27	ES 2017-04	FEB Joint Crack Repair	Var	Keithline Engineering Group, PLLC	\$1,000,000.00	July-22			
28	ES 2017-09	Jones Douglas Relief (91-N)	9	RJN Group, Inc.	\$4,342,000.00	July-22			
29	ES 2018-04	46th & Lewis Unsewered Area	9	Craig & Keithline, Inc.	\$2,000,000.00	July-22			
30	ES 2018-15	Turley Interceptor, Phase 1	1	Schemmer	\$1,000,000.00	July-22			
31	ES 2015-15, C3	Crow Creek, Section 3	9	Tetra Tech, Inc.	\$4,425,000.00	August-22			
32	ES 2015-21	Concrete Pipe Rehab, Contract 11	Var	Tetra Tech, Inc.	\$2,000,000.00	August-22			
33	ES 2016-11, C1	11th Street Acres Unsewered Area, Contract 1	6	Craig & Keithline, Inc.	\$2,500,000.00	August-22			
34	ES 2016-11, C2	11th Street Acres Unsewered Area, Contract 2	6	Craig & Keithline, Inc.	\$3,150,000.00	September-22			
35	ES 2018-03	Southridge Unsewered Area	8	Craig & Keithline, Inc.	\$2,000,000.00	September-22			
36	ES 2019-10	Hensen Addition Unsewered Area	2	Keithline Engineering Group, PLLC	\$400,000.00	September-22			
37	ES 2020-04	Central Business District	4	Tetra Tech, Inc.	\$4,000,000.00	September-22			
38	ES 2020-13	Coal Creek, 103N, Parallel Interceptor	3	RJN Group, Inc.	\$1,191,000.00	September-22			
39	ES 2007-01	NS Digester Repair, Phase 2	1	Jacobs	\$250,000.00	October-22			
40	ES 2015-20	Concrete Pipe Rehab, Contract 14	Var	RJN Group, Inc.	\$2,374,500.00	October-22			
41	ES 2016-11, C2	11th Street Acres Unsewered Area, Contract 2	6	Craig & Keithline, Inc.	\$3,150,000.00	October-22			
42	ES 2013-14	Joe Creek SRP	9	RJN Group, Inc.	\$6,154,000.00	November-22			
43	ES 2020-08	Kingston / West Bank LS Rehab	Var	Holloway, Updike & Bellen, Inc.	\$3,000,000.00	November-22			
44	ES 2020-05	NS Switchgear	1	Brown Engineers	\$5,000,000.00	February-23			
45	ES 2015-20	Concrete Pipe Rehab, Contract 14	Var	RJN Group, Inc.	\$2,374,500.00	March-23			
46	ES 2015-21	Concrete Pipe Rehab, Contract 13	Var	Tetra Tech, Inc.	\$2,000,000.00	March-23			
47	ES 2015-15, C4	Crow Creek, Section 4	9	Tetra Tech, Inc.	\$5,801,000.00	April-23			
48		WASTEWATER		Aaron Johnson					



	A	B	C	D	E	F	G	H	I
49									
50		TOTAL PROJECTS TO ADVERTISE JULY, AUGUST, AND SEPTEMBER, 2022 (FIRST QUARTER)	15		\$37,408,000.00				
51		TOTAL PROJECTS TO ADVERTISE OCTOBER, NOVEMBER, AND DECEMBER, 2022 (SECOND QUARTER)	5		\$14,928,500.00				
52		TOTAL PROJECTS TO ADVERTISE JANUARY, FEBRUARY, AND MARCH, 2023 (THIRD QUARTER)	3		\$9,374,500.00				
53		TOTAL PROJECTS TO ADVERTISE APRIL, MAY, AND JUNE, 2023 (FOURTH QUARTER)	1		\$5,801,000.00				
54		TOTAL UPCOMING PROJECTS IN NEXT 12 MONTHS	24		\$67,512,000.00				

PROMISED PROJECTS

CITY OF TULSA - QUARTERLY PROJECT ADVERTISING REPORT
PROJECTS TO BE ADVERTISED JULY 2022 THRU JUNE 2023



	A	B	C	D	E	F	G	H	I
	Project Number	Project Name	CD No.	Engineer	Budgeted Amount	Planned Adv Date	Revised Adv Date	Actual Adv Date	Comments
55									
56		SPECIAL PROJECTS		Marsha Hinds					
57	147500-1R	Tulsa Parks Department McClure Park Plunge Pool	3	GH2	\$450,000.00	July-22			
58	SP 17-5	Electronic Maintenance Facility Roof Replacement	1	SGA Design Group, PC	\$530,000.00	August-22			
59	SP 17-17	Fire Station No. 23 Roof Replacement	9	Cyntergy	\$350,000.00	August-22			
60	SP 17-18	Fire Station No. 25 Roof Replacement	5	Cyntergy	\$350,000.00	August-22			
61	SP 21-1	PAC Stage Floor	4	Beck Design	\$300,000.00	September-22			
62	SP 21-1 C2	PAC Office Remodel	4	Beck Design	\$600,000.00	September-22			
63	SP 22-14	56th & Garnett - TMUA Roof Replacement	7	BKL	\$500,000.00	October-22			
64	SP 22-5	1712 Newblock Roof Replacement	4	GH2	\$360,000.00	January-23			
65	SP 22-6	Mohawk Station Roof Replacement	1	Todd Architecture Group	\$185,000.00	January-23			
66	SP 22-12	ADA Improvements for City Facilities-Police Courts Building	4	Todd Architecture Group	\$700,000.00	January-23			
67	SP 22-7	TPD Heliport-Helicopter Hanger	N/A	BKL	\$4,000,000.00	February-23			
68	SP 22-10	ADA Hunter Park	8	McIntosh Group	\$250,000.00	February-23			
69	147250	Woodward Park	4	LandPlan Consultants, Inc.	\$3,600,000.00	March-23			
70									
71		TOTAL PROJECTS TO ADVERTISE JULY, AUGUST, AND SEPTEMBER, 2022 (FIRST QUARTER)	6		\$2,580,000.00				
72		TOTAL PROJECTS TO ADVERTISE OCTOBER, NOVEMBER, AND DECEMBER, 2022 (SECOND QUARTER)	1		\$500,000.00				
73		TOTAL PROJECTS TO ADVERTISE JANUARY, FEBRUARY, AND MARCH, 2023 (THIRD QUARTER)	6		\$9,095,000.00				
74		TOTAL PROJECTS TO ADVERTISE APRIL, MAY, AND JUNE, 2023 (FOURTH QUARTER)	0		\$0.00				
75		TOTAL UPCOMING PROJECTS IN NEXT 12 MONTHS	13		\$12,175,000.00				



	A	B	C	D	E	F	G	H	I
	Project Number	Project Name	CD No.	Engineer	Budgeted Amount	Planned Adv Date	Revised Adv Date	Actual Adv Date	Comments
76		TRANSPORTATION		Doug Helt					
77		TRANSPORTATION		Doug Helt					
78	144546	Maintenance Zone 5046	5	McClelland Consulting Engineers, Inc.	\$7,000,000.00	July-22			
79	144951	Maintenance Zone 9051	9	SKW	\$1,400,000.00	July-22			
80	144547-N	Maintenance Zone 5047 - North	5	Garver, LLC	\$6,872,000.00	July-22			
81	144547-S	Maintenance Zone 5047 - South	5	Garver, LLC	\$2,500,000.00	July-22			
82	2036N3081Z	Maintenance Zone 3081	3	EST, Inc.	\$740,000.00	July-22			
83	2036N4030Z	Maintenance Zone 4030	4	Marquardt Engineering, Inc.	\$880,000.00	July-22			
84	2036N7060Z	Maintenance Zone 7060	7	Holloway, Updike and Bellen, Inc.	\$890,000.00	July-22			
85	TD-2020-B1	2037B0245Z Bridge 245 on 11th St. S over Arkansas River and 2037B0258Z Bridge 258 on 21st St. S over Arkansas River and RSD	4	Garver, LLC	\$900,000.00	July-22			
86	144017-AM	36th St. N. - Mingo Rd. to Hwy 169	3	McClelland Consulting Engineers, Inc.	\$4,739,000.00	July-22			
87	144017-C	Utica Ave - Pine to Admiral	3	CEC Corporation	\$2,700,000.00	August-22			
88	TD-2020-B1	2037B0232A Bridge 232A on 57th West Ave, 0.20 miles North of 31st St. S	1	Garver, LLC	\$600,000.00	August-22			
89	144310	Maintenance Zone 3010	3	McClelland Consulting Engineers, Inc.	\$6,000,000.00	September-22			
90	144017-M	Sheridan Rd. - Apache St. to Pine St.	3	AAB Engineering	\$1,330,000.00	September-22			
91	144017-S	15th Street - Lewis to Harvard	4	Garver, LLC	\$3,000,000.00	September-22			
92	144017-Z	21st St. - Yale Ave. to Sheridan Rd.	5	CEC Corporation	\$2,640,000.00	September-22			
93	144863-S	Maintenance Zone 8063 South	8	Professional Engineering Consultants, PA	\$4,440,000.00	September-22			
94	144017-A	Charles Page Blvd - 33rd West Ave to 25th West Ave	1	TetraTech, Inc.	\$1,500,000.00	October-22			
95	144017-W & AX	Utica Ave. - 11th St. to 15th St. & 11th and Utica Ave. Intersection	4	BKL, Inc.	\$2,200,000.00	October-22			
96	2036N2065Z	Maintenance Zone 2065	2	Garver, LLC	\$3,840,000.00	October-22			
97	2036N8057Z	Maintenance Zone 8057	8	Wallace Design Collective	\$1,900,000.00	October-22			
98	2036N9037Z	Maintenance Zone 9037	9	CP&Y, Inc.	\$2,030,000.00	October-22			
99	144017-AL	Harvard Ave. - 41st St. to 51st St.	9	Professional Engineering Consultants, PA	\$2,325,000.00	November-22			
100	2036N4022Z	Maintenance Zone 4022	4	BKL, Inc.	\$3,450,000.00	November-22			
101	2036N5040Z	Maintenance Zone 5040	5	Tulsa Engineering & Planning Associates, Inc.	\$780,000.00	November-22			
102	2036N9050Z	Maintenance Zone 9050	9	CP&Y, Inc.	\$1,350,000.00	November-22			
103	144017-U & AY	Peoria Ave. - 11th St. to 21st St. & 21st and Peoria Ave. Intersection	4	Marquardt Engineering, Inc.	\$2,964,000.00	March-23			
104		TRANSPORTATION		Doug Helt					



	A	B	C	D	E	F	G	H	I
105	2036N9038Z	Maintenance Zone 9038	9	Keithline Engineering Group, PLLC	\$800,000.00	March-23			
106									
107		TOTAL PROJECTS TO ADVERTISE JULY, AUGUST, AND SEPTEMBER, 2022 (FIRST QUARTER)	16		\$46,631,000.00				
108		TOTAL PROJECTS TO ADVERTISE OCTOBER, NOVEMBER, AND DECEMBER, 2022 (SECOND QUARTER)	9		\$19,375,000.00				
109		TOTAL PROJECTS TO ADVERTISE JANUARY, FEBRUARY, AND MARCH, 2023 (THIRD QUARTER)	2		\$3,764,000.00				
110		TOTAL PROJECTS TO ADVERTISE APRIL, MAY, AND JUNE, 2023 (FOURTH QUARTER)	0		\$0.00				
111		TOTAL UPCOMING PROJECTS IN NEXT 12 MONTHS	27		\$69,770,000.00				

PROMISED PROJECTS

CITY OF TULSA - QUARTERLY PROJECT ADVERTISING REPORT
PROJECTS TO BE ADVERTISED JULY 2022 THRU JUNE 2023



	A	B	C	D	E	F	G	H	I
	Project Number	Project Name	CD No.	Engineer	Budgeted Amount	Planned Adv Date	Revised Adv Date	Actual Adv Date	Comments
112									
113		STORMWATER		Brooke Caviness					
114	SW-2020-01-07-TO2	Owen Park Pond	4	CGA Engineers, Inc.	\$250,000.00	July-22			
115	153120-C1-TO9	Hunter's Pointe Detention Pond	8	CEC Corporation	\$1,300,000.00	July-22			
116	SW-2020-01-05-TO1	108th & Lousiville Channel Improvement	8	Freese and Nichols, Inc.	\$250,000.00	August-22			
117	153120-C2-TO6	Audubon Creek Channel Rehabilitation	5	GUY Engineering Services	\$1,100,000.00	August-22			
118	SW-2020-01-06-TO2	Towne Center Detention Rehabilitation	7	Meshek & Associate, LLC	\$800,000.00	October-22			
119	SW-2020-01-06-TO6	Woodward Park Culvert Replacement	4	Meshek & Associate, LLC	\$800,000.00	November-22			
120	SW-2020-01-05-TO3	67th and Birmingham Storm Sewer Extension	2	Freese and Nichols, Inc.	\$500,000.00	November-22			
121	173120-2-TO3A	Peary Creek Rehabilitation	5	Meshek & Associate, LLC	\$1,000,000.00	March-23			
122	SW-2020-01-06-TO1	N Toledo Bridge Replacement	1	Meshek & Associate, LLC	\$750,000.00	March-23			
123									
124		TOTAL PROJECTS TO ADVERTISE JULY, AUGUST, AND SEPTEMBER, 2022 (FIRST QUARTER)	4		\$2,900,000.00				
125		TOTAL PROJECTS TO ADVERTISE OCTOBER, NOVEMBER, AND DECEMBER, 2022 (SECOND QUARTER)	3		\$2,100,000.00				
126		TOTAL PROJECTS TO ADVERTISE JANUARY, FEBRUARY, AND MARCH, 2023 (THIRD QUARTER)	2		\$1,750,000.00				
127		TOTAL PROJECTS TO ADVERTISE APRIL, MAY, AND JUNE, 2023 (FOURTH QUARTER)	0		\$0.00				
128		TOTAL UPCOMING PROJECTS IN NEXT 12 MONTHS	9		\$6,750,000.00				